

KURVA S

Pekerjaan : Pembangunan Gedung Laboratorium CBT
Lokasi : Kab. Bangkalan - Jawa Timur
Th. Anggaran : 2026

No.	ITEM PEKERJAAN	JUMLAH HARGA	BOBOT (%)	DURASI	TAHUN 2026													KETERANGAN
					M1	M2	M3	M4	M5	M6	M7	M8	M9	M10	M11	M12	M13	
					16-Sep-26	23-Sep-26	30-Sep-26	7-Oct-26	14-Oct-26	21-Oct-26	28-Oct-26	4-Nov-26	11-Nov-26	18-Nov-26	25-Nov-26	2-Dec-26	9-Dec-26	
					s/d	s/d	s/d	s/d	s/d	s/d	s/d	s/d	s/d	s/d	s/d	s/d	s/d	
					22-Sep-26	29-Sep-26	6-Oct-26	13-Oct-26	20-Oct-26	27-Oct-26	3-Nov-26	10-Nov-26	17-Nov-26	24-Nov-26	1-Dec-26	8-Dec-26	14-Dec-26	
I	PEKERJAAN PENDAHULUAN																	JANGKA WAKTU : 90 HARI KALENDER
A	KESELAMATAN DAN KESEJAHTERAAN KERJA (K3)	Rp 18.150.000,00	0,695%	13	0,053%	0,053%	0,053%	0,053%	0,053%	0,053%	0,053%	0,053%	0,053%	0,053%	0,053%	0,053%	0,053%	
B	PEKERJAAN PERSIAPAN	Rp 87.324.636,44	3,343%	5	0,669%	0,669%	0,669%	0,669%	0,669%									
II	PEKERJAAN STRUKTUR																	
A	PEKERJAAN PONDASI																	
A1	PONDASI TIANG PANCANG	Rp 855.862.404,59	32,766%	5			2,184%	6,553%	6,553%	8,738%	8,738%							
A2	PEKERJAAN TANAH	Rp 130.453.415,18	4,994%	3	1,665%	1,665%	1,665%											
A3	PONDASI PILE CAP	Rp 157.083.132,75	6,014%	3						1,002%	1,002%	4,009%						
B	PEKERJAAN LANTAI 1																	
B1	PEKERJAAN TIE BEAM SFL - 0,50	Rp 137.165.721,51	5,251%	2							1,313%	3,939%						
B2	PEKERJAAN KOLOM	Rp 120.706.887,16	4,621%	2								1,155%	3,466%					
B3	PEKERJAAN PELAT SFL - 0,50	Rp 140.361.950,81	5,374%	2								1,343%	4,030%					
B4	PEKERJAAN BALOK SFL + 3,910	Rp 198.560.676,67	7,602%	3								1,267%	1,267%	5,068%				
B5	PEKERJAAN PIT LIFT	Rp 36.653.383,76	1,403%	2								0,351%	1,052%					
B6	PEKERJAAN TANGGA	Rp 25.429.072,09	0,974%	1										0,974%				
C	PEKERJAAN LANTAI 2																	
C1	PEKERJAAN PELAT SFL + 3,910	Rp 142.845.521,17	5,469%	2									1,367%	4,102%				
C2	PEKERJAAN KOLOM	Rp 120.938.842,53	4,630%	2										1,158%	3,473%			
C3	PEKERJAAN BALOK SFL + 7,650	Rp 198.560.676,67	7,602%	3										1,267%	1,267%	5,068%		
C4	PEKERJAAN TANGGA	Rp 24.988.843,67	0,957%	1											0,957%			
D	PEKERJAAN LANTAI 3																	
D1	PEKERJAAN PELAT SFL + 7,650	Rp 142.845.521,17	5,469%	2											2,734%	2,734%		
D2	PEKERJAAN KOLOM OVERSTEK	Rp 74.074.555,54	2,836%	2												1,418%	1,418%	
	RENCANA KEMAJUAN SETIAP MINGGU	Rp 2.612.005.241,71	100%		2,387%	2,387%	4,571%	7,275%	7,275%	9,793%	11,106%	12,118%	11,236%	12,621%	8,484%	9,274%	1,471%	
	RENCANA KEMAJUAN KOMULATIF	Rp 287.320.576,59			2,387%	4,774%	9,345%	16,620%	23,896%	33,689%	44,796%	56,913%	68,150%	80,771%	89,255%	98,529%	100,000%	
	KEMAJUAN SETIAP MINGGU	Rp 2.899.325.818,30																
	KEMAJUAN KOMULATIF	Rp 2.899.325.000,00																
	DEVIASI MAJU / LAMBAT																	

Pejabat Pembuat Komitment

Konsultan Pengawas
CV. KARYA SEJAHTERA

Bangkalan, 14 September 2026

Penyedia Jasa
CV. MITAYANI MAJU MANDIRI

Zaini Fadlun
NIP: 197610202001121001

Erick Y Ramadan, ST
Team Leader

Agung Santosa
Direktur